



Date: September 7, 2005



Proposed Plan Modification No. 29

½-CENT SALES TAX REFERENDUM RESOLUTION CAPITAL PLAN MODIFICATION

School/Project: Various Projects

Recommendation: *I recommend the Independent Sales Surtax Oversight Committee approve the Proposed Plan Modification revising the Plan to match the FY 2006-2010 Five-Year Capital Plan.*

Description of Proposed Modification:

- This action aligns the referendum project plan (“The Plan” as defined in the resolution authorizing the referendum) to match the proposed FY 2006-2010 Five-Year Capital Plan.

Reason for Modification:

- Many of the projects in the Plan are funded by sources other than the ½-Cent Sales Surtax, however they are presented here because they are included in “The Plan”. **THERE HAS BEEN NO CHANGE TO THE USE OR AMOUNT OF THE ½-CENT SALES SURTAX; IT REMAINS AT \$560 MILLION AND THE PROJECTS ARE BEING FUNDED AND CONSTRUCTED AS PROPOSED.**
- Each year the School District is required to update the Five-Year Capital Plan. This exercise involves numerous steps including, but not limited to:
 - updating enrollment projections
 - identifying new schools needed to meet school concurrency
 - including additional schools to be modernized
 - adding projects required based on programmatic needs
 - updating project budgets
 - updating project status
 - receiving input from the public, municipalities, advisory committees, Board Members and others
- Previously approved budget and schedule amendments have been reflected, however, budget and schedule amendments have also been included for future projects not previously discussed in other ISSOC meetings, therefore, approval of this modification is required at this time.
- Construction price increases have been explained previously, however, a presentation will be made at the September 7th meeting to address this issue in more detail.
- The changes that affect these projects are global, therefore, all of the changes are being addressed in this Proposed Plan Modification.

Additional Considerations:

- All changes are shown on the update of the August 23, 2005 Referendum Program Status Report and the FY 2006-2010 Five-Year Capital Plan.

Date: July 19, 2006



Proposed Plan Modification No. 69

½-CENT SALES TAX REFERENDUM RESOLUTION CAPITAL PLAN MODIFICATION

School/Project: Various Projects

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budgets for various projects as indicated in the Project Status Report dated July 19, 2006.*

Description of Proposed Modification:

- This action revises the project budgets for various projects in accordance with the draft FY 2007-2011 Five-Year Capital Plan.
- The budgets included in the draft FY 2007-2011 Five-Year Capital Plan reflect the most recently awarded projects of similar scope plus a 3% annual inflation rate; however, additional funds have been placed in Construction Contingency to account for a higher inflation rate.

Reason for Modification:

- Despite a recent decline in the residential construction market, the overall construction market continues to be very active as various projects currently underway are continuing. As reported at the April 28, 2006 ISSOC Meeting, a study by PBS&J reports construction cost escalation over the past few years has averaged approximately 23% per year.
- The continuation of this trend is supported by a June 16, 2006 press release by Turner Construction and a July 3, 2006 report by SKANSKA. These sources cite issues such as increased global demand for cement, aluminum, copper, and asphalt as well as rising oil prices exacerbated by global unrest which is driving up the costs for nearly all other construction materials and services that are either mined or delivered. They also note that the market is still very busy which is resulting in shortages of skilled labor and subcontractors.

Additional Considerations:

- The budgets for the Pre-K Centers at various schools are essentially unchanged, however, staff is in the middle of evaluating the various sites and we expect to have better budget information prior to finalizing the FY 2007-2011 5-Year Capital Plan. The Board has asked staff to add scope to these Pre-K Center projects if the budgets allow.
- Since the FY 2007-2011 5-Year Capital Plan is still in the development stage these budgets may be revised prior to the September 13, 2006 adoption. If they are revised they will be brought back to the ISSOC for review and approval.

Date: June 25, 2007



Proposed Plan Modification No. 123

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School/Project: Boca Raton High Stadium

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Opening Date for Boca Raton High Stadium from CY 2007 to CY 2008, and revise the Project Budget from \$4,228,650 to \$4,309,800.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date	✓	
Timing of Funding		✓
Project Budget	✓	
Scope Change	✓	

Reason for Modification:

- The revisions that were requested by the School Advisory Council included changes to the stadium that required a significant amount of redesign. These changes were approved by the ISSOC and the School Board in lieu of acquiring the apartment building to the south of the school.
- The concession building had to be significantly redesigned a second time because the changes put the project substantially over budget.

Additional Considerations:

- Design is now complete and construction can start as early as July or August 2007.

Date: October 10, 2007



Proposed Plan Modification No. 130

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School/Project: Various Projects

Recommendation: *I recommend the Independent Sales Surtax Oversight Committee approve the Proposed Plan Modification revising the Plan to match the FY 2008-2012 Five-Year Capital Plan.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date	✓	
Timing of Funding	✓	
Project Budget	✓	
Scope Change	✓	

Reason for Modification:


1. This action revises the project budgets, timing of funding and opening dates for various projects in accordance with the FY 2008-2012 Five-Year Capital Plan approved by the School Board on September 5, 2008.
2. The budgets included in the FY 2008-2012 Five-Year Capital Plan reflect the most recently awarded projects of similar scope plus a reasonable annual inflation rate. Additional funds have been placed in Construction Contingency for unanticipated increases.
3. Budget changes are typically for one of the following reasons: (1) reflect latest design phase (Schematic Design, Design Development or Construction Documents) estimate or negotiated Guaranteed Maximum Price, (2) reflect negotiated change orders, or (3) reflect revised inflation assumptions.
4. The only scope changes are: (1) reduction of the new Riviera Beach HS (03-MMM) from a 1,800 to 1,500 student capacity, and (2) increase planned capacity of Manatee ES Addition from 970 to 1,200 students.
5. The opening dates were revised for projects were revised due to issues associated with site acquisition in addition to funding. This is the case with the Pahokee Stadium, Pahokee Area MS (03-MM), and Royal Palm Beach Area ES (03-W).
6. The changes proposed are in large part the result of the need to cut approximately \$212 million from the 5-Year Capital Plan due to actual and projected decreases in funding as well and lower enrollment projections. Property tax, impact fees and Class Size Reduction revenues for FY 2008 were all lower than previously projected.
7. Staff implemented a prioritization process which was thoroughly feted amongst the School Board Members at several public meetings.
8. These changes are essentially the same as those presented to the ISSOC at the June 25, 2007 ISSOC Meeting. There have been no changes to the opening dates of any projects since that meeting, however, project budgets and some funding dates have been updated.

A report comparing the differences between the June 25th information and the current information is provided for reference.

Additional Considerations:

1. No project that was included in Referendum Plan has been deleted as a result of this action. Some projects have been rescheduled due to lower enrollment projections and/or funding.
2. No changes were made which would cause the District to violate School Concurrency, however, it is possible that some modulars, which are counted towards permanent capacity, may be needed at a few schools in order to meet the required Level of Service.
3. Most projects are funded in two fiscal years. The first fiscal year funding typically covers the cost of pre-construction activities including planning and design, and the second fiscal year of funding covers construction and furnishings.

Date: July 15, 2009



Proposed Plan Modification No. 150

**1/2-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School(s)/Project(s): Elbridge Gale ES (02-U), Marsh Pointe ES (03-X), Emerald Cove ES (02-JJ), Sunset Palms ES (03-Z), Allamanda ES, Berkshire ES, Congress MS Modernization, Indian Ridge School Modernization, John F. Kennedy MS Modernization, Palm Beach Gardens ES Modernization, Palm Springs MS Modernization, Bak MSOA Auditorium, Boca Raton HS Stadium, Boynton Beach HS Academy, Indian Pines ES Addition & Brick Replacement, Indian Pines ES Pre-K Addition, Limestone Creek ES Addition & Brick Replacement, Pahokee HS Stadium, Palm Beach Lakes High Academy & Addition, Santaluces HS Academy, Spanish River HS Auditorium, Wellington Elementary Addition, and Wellington HS Auditorium.

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the project budgets for Elbridge Gale ES (02-U), Marsh Pointe ES (03-X), Emerald Cove ES (02-JJ), Sunset Palms ES (03-Z), Allamanda ES, Berkshire ES, Congress MS Modernization, Indian Ridge School Modernization, John F. Kennedy MS Modernization, Palm Beach Gardens ES Modernization, Palm Springs MS Modernization, Bak MSOA Auditorium, Boca Raton HS Stadium, Boynton Beach HS Academy, Indian Pines ES Addition & Brick Replacement, Indian Pines ES Pre-K Addition, Limestone Creek ES Addition & Brick Replacement, Pahokee HS Stadium, Palm Beach Lakes High Academy & Addition, Santaluces HS Academy, Spanish River HS Auditorium, Wellington Elementary Addition, and Wellington HS Auditorium.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	
Scope Change		✓

Reason for Modification:

1. These projects have been completed or are nearing completion, and they have excess funds which can be returned to the District. There may be additional small amounts of funds coming back to the District after this approval as we complete the closeout process for these and other projects.

Project	Current Budget	Proposed Budget
Elbridge Gale Elem (02-U)	\$18,646,212	\$18,631,765
Marsh Pointe ES (03-X)	\$21,937,817	\$21,413,071
Emerald Cove Middle (02-JJ)	\$34,634,593	\$33,939,695
Sunset Palms ES (03-Z)	\$30,065,316	\$29,334,204
Allamanda ES Modernization	\$28,978,930	\$28,323,202
Berkshire ES Modernization	\$28,602,807	\$28,256,135
Congress Middle Modernization	\$31,752,521	\$31,367,517
Indian Ridge School Modernization	\$15,574,917	\$15,563,026
John F. Kennedy MS Modernization	\$33,750,090	\$32,603,144
Palm Beach Gardens ES Modernization	\$28,675,511	\$28,114,256
Palm Springs Middle (Jefferson Davis) Mod	\$35,442,787	\$34,887,997
Bak MSOA Auditorium	\$5,000,000	\$4,993,477
Boca Raton HS Stadium	\$11,190,467	\$10,499,246
Boynton Beach HS Academy	\$10,715,000	\$9,923,889
Indian Pines ES Addition & Brick Replacement	\$13,440,520	\$13,424,520
Indian Pines ES Pre-K Addition	\$2,211,221	\$2,145,091
Limestone Creek Elem Addition & Brick	\$13,632,916	\$13,201,645
Pahokee HS Stadium	\$13,223,423	\$12,796,110
Palm Beach Lakes High Academy & Addition	\$15,621,191	\$14,334,615
Santaluces HS Academy	\$9,202,034	\$9,184,723
Spanish River High Auditorium	\$9,743,663	\$9,273,233
Wellington Elementary Addition	\$21,805,230	\$21,620,777
Wellington HS Auditorium	\$13,650,889	\$10,857,249
Totals:	\$447,498,055	\$434,688,587
Net Increase (Decrease):		(\$12,809,468)

Additional Considerations:

1. Staff recommends that the returned funds be used to complete other projects on the Referendum List and other School Board priorities. This will be accomplished through the 5-Year Capital Plan process.
2. There was no reduction of the scope of these projects in order to achieve these savings.

Date: September 7, 2011



Proposed Plan Modification No. 164

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

Schools/Projects: Various Projects

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budget for Various Projects as indicated below as part of the close-out process.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	
Scope Change		✓

Reason for Modification:

1. These projects have been or are very close to be completed and unused funds are being deducted from the project budgets.

Project	Current Budget	Proposed Budget	Closeout Status
Riviera Beach Area High (02-MMM)	\$2,500,000	\$49,816	Final
Everglades Elementary School (03-W)	\$27,378,116	\$25,778,116	Partial
Pine Jog Elem (03-Y)	\$37,367,546	\$36,271,087	Final
Sunset Palms Elem (03-Z)	\$29,324,120	\$29,234,887	Final
Allamanda Elementary Modernization	\$26,676,209	\$26,675,245	Final
Barton Elementary Modernization	\$32,190,210	\$32,120,210	Final
Boca Raton Middle Modernization	\$35,723,039	\$35,501,423	Final
J. F. Kennedy Middle Modernization	\$32,430,344	\$32,145,427	Final
Palm Beach Gardens High Modernization	\$105,522,848	\$105,372,737	Partial
Royal Palm School Modernization	\$42,092,283	\$40,642,282	Partial
Suncoast High Modernization	\$91,541,495	\$88,541,495	Partial
Alternative Schools Master Plan	\$75,000	\$0	Final
Banyan Creek Elementary Addition	\$11,758,451	\$11,716,748	Final
Belle Glade Elementary Addition & Pre-K	\$7,827,638	\$7,527,637	Partial
Benoist Farms Elementary Pre-K Addition	\$4,001,237	\$4,001,227	Partial
Boca Raton High Stadium	\$10,499,246	\$10,467,726	Final
Citrus Cove Elementary Addition	\$13,935,580	\$13,903,350	Final
Glades Central High Academy	\$9,036,270	\$9,027,280	Final
Jupiter Middle Addition	\$388,459	\$202,497	Final
Lake Worth Middle Core Addition	\$1,500,000	\$1,100,000	Partial
Manatee Elementary Addition	\$15,809,357	\$14,484,357	Partial
Okecheelee Middle Addition	\$9,319,111	\$9,313,940	Final
Pahokee High Stadium	\$13,223,422	\$13,223,362	Partial
Palm Beach Lakes High Auditorium	\$11,422,512	\$11,357,618	Final
Santaluces High Academy	\$8,171,162	\$8,162,279	Final
Village Academy - High School Addition (buildout)	\$1,700,000	\$1,019,658	Partial
Village Academy - Middle School Addition	\$18,421,242	\$18,384,099	Final

Wellington Elementary Addition	\$22,205,230	\$21,952,000	Partial
Wellington High Auditorium	\$13,190,890	\$12,624,905	Final
RAN	\$843,227	\$737,854	Final
Totals:	\$636,074,244	\$621,539,262	
Net Increase (Decrease):		(\$14,534,982)	

Additional Considerations:

1. The Alternative Education Master Plan was prepared by in-house staff at no additional cost to the District. (<http://www.palmbeachschools.org/planning/FYP2011/AlternativeEducationCover.asp>)
2. Staff continues to close out projects and returning funds to the Capital Budget.